

PROCUREMENT PLAN FOR CONSULTANCY HIMACHAL PRADESH STATE ROADS PROJECT WB LOAN No. 4860-IN(July 2009-June 2010)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19			
Sl. No.	Package No.	Description of Services	Estimated Cost Rs. in millions (US\$ in million)	Methods of Selection	Prior Review/Post Review	Advertising for short Listing(Date)	LoR / Shortlist to be Finalised(Date)	RFPP Final Draft to be forwarded to the Bank(Date)**	No Objection from Bank for LoR/ Shortlist/ Final RFP(Date)**	RFP Issued(Date)	Proposals to be Received by the Project Authorities(Date)	Evaluation to be finalised (Technical/#Combine # Draft Contract/Final Contract)(Date)	No Objection by the Bank (Technical/# Combined + Draft Contract/ Final Contract)(Date)**	Contract Number, Value and Currency	Name of Consultant/ Nationality & Zip Code, if USA	Services to be Completed(Date)	**WBR No.	Expenditure incurred to Date(INR)			
*PP	1	Consultancy services for feasibility of 1675 km and Detailed Design/Safeguard Assessment of 413km of roads under Phase-1 (Package-1)	34.58 (0.76)	QCBS (Lump sum)	Prior Review	5-Apr-05	13-Jun-05	13-Jun-05	14-Jul-05	20-Jul-05	15-Sep-05	24-Oct-05	25-Oct-05	PW-WBR/RIDC/SEP/2008 Vol-1 dated 9-12-2005; INR-37,729,611 + US\$ 178,680 INR 12,43,464 + US\$ 72,325 (VO-1)-INR- 85,08,672 + US\$ 48,084 (VO-2)-INR-91,65,409 + US\$ 0 (VO-3) (Values with taxes)	Louis Berger Group Inc, USA 2300	April, 2008	1	41,119,146			
R1																					
R2																					
A	5-Apr-05					13-Jun-05	13-Jun-05	14-Jul-05	20-Jul-05	15-Sep-05	24-Oct-05	25-Oct-05	28-Oct-05						9-Nov-05	11-Dec-05	9-Dec-05
*PP	2	Consultancy services for feasibility and detailed design of road tunnels in Shimla and other parts of the state	15.925 (0.35)	QCBS (Lump sum)	Prior Review	23-Nov-05	10-Feb-06	10-Feb-06	14-Feb-06	17-Feb-06	21-Apr-06	5-Jun-06	12-Jun-06	PW-SRPRIDC/2006-1 dated 10-08-2006; INR-31,222,900 + Euro 571,145+INR 25,72,350+Euro 65,765.526 (VO-1) (without Taxes)	GC-RITES/SECON JV comprising of GEOCONSULT ZT GmbH (Lead Firm), Heilzstrasse 56r, A-5071 Wals/Sulzburg, Austria and	November, 2008	2	55,973,442			
R1																					
R2																					
A	23-Nov-05					10-Feb-06	10-Feb-06	14-Feb-06	17-Feb-06	21-Apr-06	5-Jun-06	12-Jun-06	22-Jun-06						10-Jul-06	1-Aug-06	10-Aug-06

PROCUREMENT PLAN FOR CONSULTANCY HIMACHAL PRADESH STATE ROADS PROJECT WB LOAN No. 4860-IN(July 2009-June 2010)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
Sl. No.	Package No.	Description of Services	Estimated Cost Rs. in millions (US\$ in million)	Methods of Selection	Prior Review/Post Review	Advertising for short Listing(Date)	LoR / Shortlist to be Finalised(Date)	RFPP Final Draft to be forwarded to the Bank(Date)**	No Objection from Bank for ToR/ Shortlist/ Final RFP(Date)**	RFP Issued(Date)	Proposals to be Received by the Project Authorities(Date)	Evaluation to be finalised (Technical/#Combine #/ Draft Contract/Final Contract)(Date)	No Objection by the Bank (Technical/# Combine + Draft Contract/ Final Contract)(Date)**	Contract Number, Value and Currency	Name of Consultant/ Nationality & Zip Code, if USA	Services to be Completed(Date)	**WBR No.	Expenditure incurred to Date(INR)		
*PP	3	Consultancy Services for ISO 9001:2000 Quality Management System (QMS)& ISO 14001:2004 Environmental Management System (EMS)Implementation	9.10 (0.20)	QCBS (Lump sum)	Prior Review	31-Oct-06	16-Dec-06	16-Dec-06	28-Dec-06	5-Nov-07	30-Nov-07	25-Dec-07	4-Jan-08	PW-SRP/RIDC/Procurement ISO 2008-9 dated 27-06-2008; INR-25,48,000/05.05 + 12.5% service tax	EQMS India Private Limited, 304-305, III Floor, Rishabh Towers, Plot No. 16 Community Centre, Karakandooma, Delhi-110092	Nov, 2009	N/A	254,800		
R1																				
R2																				
A						1-Feb-06	11-Sep-07	27-Sep-07	11-Oct-07	31-Oct-07	22-Nov-07	18-Dec-07	27-Dec-07			11-Jan-08	28-Jan-08		4-Mar-08	30-May-08
*PP	4	Consultancy Services to undertake a study of the Productivity of Force Account Staff in the Public Works Department	2.275 (0.05)	QCBS (Lump sum)	Prior Review	3-Feb-06	10-Apr-06	11-May-06	19-May-06	25-May-06	28-Aug-06	12-Sep-06	13-Sep-06	PW-SRP/RIDC/2006-7 dated 08-11-2006; INR-24,66,979 (with Tax @ 12.24%)	JPS Associates (P) Ltd.-New Delhi.	November, 2007	NA	2468878		
R1																				
R2																				
A						3-Feb-06	10-Apr-06	11-May-06	19-May-06	28-Jul-06	28-Aug-06	2-Sep-06	13-Sep-06			18-Sep-06	27-Sep-06		12-Oct-06	17-Oct-06

PROCUREMENT PLAN FOR CONSULTANCY HIMACHAL PRADESH STATE ROADS PROJECT WB LOAN No. 4860-IN(July 2009-June 2010)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19				
Sl. No.	Package No.	Description of Services	Estimated Cost Rs. in millions (US\$ in million)	Methods of Selection	Prior Review/Post Review	Advertising for short Listing(Date)	LoR/ Shortlist to be Finalised(Date)	*RFP Final Draft to be forwarded to the Bank(Date)**	No Objection from Bank for ToR/ Shortlist/ Final RFP(Date)**	RFP Issued(Date)	Proposals to be Received by the Project Authorities(Date)	Evaluation to be finalised (Technical/#/Combine #/Draft Contract/Final Contract)(Date)	No Objection by the Bank (Technical/#/Combine + Draft Contract/ Final Contract)(Date)**	Contract Number, Value and Currency	Name of Consultant/ Nationality & Zip Code, if USA	Services to be Completed(Date)	**WBRR No.	Expenditure incurred to Date(INR)				
*PP	5	Road Sector Finance Study	2.275 (0.05)	FBS (Lamp sum)	Prior Review	3-Feb-06	10-Apr-06	16-May-06	22-May-06	24-May-06	22-Jun-06	10-Jul-06	13-Jul-06	PW, SRP/RDC/2006/4 dated 22-06-2006; INR 24,69,280 (including taxes)	PricewaterhouseCoopers Pvt. Ltd, New Delhi	April 2007	NA	2,469,280				
R1																						
R2																						
A						3-Feb-06	10-Apr-06	16-May-06	22-May-06	24-May-06	22-Jun-06	5-Jul-06	13-Jul-06						25-Jul-06	26-Jul-06	28-Jul-06	28-Jul-06
*PP	6	Road User Satisfaction Survey	1.82 (0.04)	FBS (Lamp sum)	Prior Review	3-Feb-06	24-Jul-06	25-Jul-06	25-Jul-06	25-Jul-06	1-Sep-06	3-Oct-06	4-Oct-06	PW, SRP/RDC/2006/6 dated 08-11-2006; INR 24,62,658 (including taxes)	MDRA, Marketing and Development Research Associates, Delhi	September, 2007	NA	2,462,658				
R1																						
R2																						
A						3-Feb-06	24-Jul-06	25-Jul-06	25-Jul-06	25-Jul-06	1-Sep-06	21-Sep-06	4-Oct-06						11-Oct-06	19-Oct-06	23-Oct-06	24-Oct-06

PROCUREMENT PLAN FOR CONSULTANCY HIMACHAL PRADESH STATE ROADS PROJECT WB LOAN No. 4860-IN(July 2009-June 2010)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
Sl. No.	Package No.	Description of Services	Estimated Cost Rs. in millions (US\$ in million)	Methods of Selection	Prior Review/Post Review	Advertising for short listing(Date)	ToR / Shortlist to be finalised(Date)	*RFP Final Draft to be forwarded to the Bank(Date)**	No Objection from Bank for ToR/ Shortlist/ Final RFP(Date)**	RFP Issued(Date)	Proposals to be Received by the Project Authorities(Date)	Evaluation to be finalised (Technical/#/Combine #/Draft/Contract/Final Contract)(Date)	No Objection by the Bank (Technical/#/Combined + Draft Contract/ Final Contract)(Date)**	Contract Number, Value and Currency	Name of Consultant/ Nationality & Zip Code, if USA	Services to be completed(Date)	**WB No.	Expenditure incurred to Date(INR)		
*PP R1 R2 A	7	Services to assist HPRIDC in the implementation of the RAP for Phase I (413 km) of State Roads	1.1375 (0.025)	SS	Prior Review	2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06 15-Sep-06	PW SRP RIDC/2006-5 dated 15-09-2006; INR-32,39,500 (including taxes)		June,2009	NA	919,829		
						2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06							
						2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06							
						2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06							
						2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06							
						2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 17-Aug-06 15-Sep-06	24-Jul-06 11-Aug-06 25-Aug-06							
			PP R1 R2 A			2.44 (0.054) New NGO	FBS (Lump sum)	Prior Review	2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
									2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
									2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
									2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
									2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
									2-Mar-06	16-Mar-06	16-Mar-06	16-Mar-06	29-Apr-06	15-Jun-06	11-Jul-06 28-Jul-06 30-May-09 15-Jun-09	24-Jul-06 11-Aug-06 5-Jun-09 22-Jun-09				
*PP R1 R2 A	8	Independent Review Environmental Screening and Environmental Assessment fro Phase I Upgrading Roads	0.6825 (0.015)	Individual Consultant (Sole Source)	Prior Review	2-Mar-06	26-Apr-06	26-Apr-06	26-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06 17-Aug-06	PW SRP/RIDC/2006-3 dated 17-08-2006; INR 19,57,466 (including 12.24 % service tax)	Mr. Hari Prakash Director, Deccan Consulting Engineers Pvt. Ltd, Delhi	November, 2008	NA	1,488,218		
						1-May-06	25-Apr-06	25-Apr-06	28-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06							
						1-May-06	25-Apr-06	25-Apr-06	28-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06							
						1-May-06	25-Apr-06	25-Apr-06	28-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06							
						1-May-06	25-Apr-06	25-Apr-06	28-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06							
						1-May-06	25-Apr-06	25-Apr-06	28-Apr-06	23-May-06	8-Jun-06	21-Jun-06 23-Jun-06 11-Jul-06 17-Aug-06	21-Jun-06 23-Jun-06 12-Jul-06							
*PP R1 R2 A	9	Technical Examination of the first two tranches of periodical maintenance works	0.91 (0.02)	QCBS (Time Based)	Prior Review	6-Dec-05	22-Feb-06	22-Feb-06	4-Mar-06	8-Mar-06	21-Apr-06	12-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	19-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	PW SRP/RIDC/2006-2 dated 11-08-2006; INR-2,52,83,100 + 12.24 % service	Consulting Engineers Group Ltd. (India) in JV with Roughon International, UK	March,2009	3	17,954,501		
						6-Dec-05	20-Feb-06	2-Mar-06	6-Mar-06	6-Mar-06	21-Apr-06	10-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	28-Jun-06 12-Jul-06 21-Sep-06 6-Oct-06							
						6-Dec-05	20-Feb-06	2-Mar-06	6-Mar-06	6-Mar-06	21-Apr-06	10-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	28-Jun-06 12-Jul-06 21-Sep-06 6-Oct-06							
						6-Dec-05	20-Feb-06	2-Mar-06	6-Mar-06	6-Mar-06	21-Apr-06	10-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	28-Jun-06 12-Jul-06 21-Sep-06 6-Oct-06							
						6-Dec-05	20-Feb-06	2-Mar-06	6-Mar-06	6-Mar-06	21-Apr-06	10-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	28-Jun-06 12-Jul-06 21-Sep-06 6-Oct-06							
						6-Dec-05	20-Feb-06	2-Mar-06	6-Mar-06	6-Mar-06	21-Apr-06	10-Jun-06 11-Jul-06 22-Jul-06 11-Aug-06	28-Jun-06 12-Jul-06 21-Sep-06 6-Oct-06							

PROCUREMENT PLAN FOR CONSULTANCY HIMACHAL PRADESH STATE ROADS PROJECT WB LOAN No. 4860-IN(July 2009-June 2010)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
Sl. No.	Package No.	Description of Services	Estimated Cost Rs. in millions (US\$ in million)	Methods of Selection	Prior Review/Post Review	Advertising for short Listing(Date)	ToR/ Shortlist to be Finalised(Date)	*RFP Final Draft to be forwarded to the Bank(Date)**	No Objection from Bank for ToR/ Shortlist/ Final RFP(Date)**	RFP Issued(Date)	Proposals to be Received by the Project Authorities(Date)	Evaluation to be finalised (Technical/#/Combine #/Draft Contract/Final Contract)(Date)	No Objection by the Bank (Technical/#/Combined + Draft Contract/ Final Contract)(Date)**	Contract Number, Value and Currency	Name of Consultant/ Nationality & Zip Code, if USA	Services to be completed(Date)	**WBR No.	Expenditure incurred to Date(INR)		
*PP	10	Construction Supervision for Phase I Upgrading of State Roads (413km) in Himachal Pradesh	159.25 (3.5)	QCBS (Time Based)	Prior Review	19-Mar-06	17-Aug-06	19-Aug-06	15-Sep-06	11-Sep-06	29-Dec-06	18-Jan-07 19-May-07 10-Aug-07 30-Nov-07 10-Jan-08	22-Mar-07 11-Sep-07 10-Jan-08	PW-SRP/RDC/2006-8 dated 10-01-2008; USD 863,032.52 + INR 22,941,5,956.89 (with Taxes)	Louis Berger Group Inc. USA	Jan, 2012	6	19,083,790		
R1																				
R2																				
A																				
*PP	11	Consultancy Services for hiring Project Management Consultant for Information and Communication Technology Plan	8.099 (0.178)	QCBS (Lump sum)	Prior Review	30-Oct-06	15-Jan-07	31-May-08	5-Jan-09								NA	Nil		
R1	Revised 12.18 (0.2677)		31-Mar-09			30-May-09	20-Jun-09	30-Jun-09	5-Jul-09	4-Aug-09	25-Aug-09 24-Sep-09 14-Oct-09	4-Sep-09 1-Oct-09 21-Oct-09								
R2			Not to be procured as per remarks in Para No. 41 of Aide Memoire World Bank Mission w.e.f April 23 to May 1 ,2009																	
A																				
*PP	12	Consulting Services for Periodic Survey for Traffic and Road Asset Monitoring on the core road-network.	5.3 (0.1165)	LCS (Lump sum)	Prior Review	24-Dec-06	10-May-07	15-Dec-07	23-Dec-07								NA	Nil		
R1			24-Dec-06			12-Mar-09	12-Mar-09	2-Apr-09	6-Apr-09	21-May-09	10-Jun-09 20-Jul-09 10-Aug-09	20-Jun-09 30-Jul-09 20-Aug-09								
R2	Revised 10.00 (0.22)		24-Dec-06			12-Mar-09	12-Mar-09	2-Apr-09	6-May-09	20-Jun-09	9-Jul-09 20-Aug-09 9-Sep-09	20-Jul-09 29-Aug-09 19-Sep-09								
R3			24-Dec-06			12-Mar-09	12-Mar-09	2-Apr-09	6-Jun-09	20-Jul-09	20-Aug-09 30-Sep-09 27-Oct-09	31-Aug-09 12-Oct-09 6-Nov-09								
A																				

