

**Procurement Plan for Upgradation Works Under Himachal Pradesh State Roads Project (WB Loan No. 4860-IN) ( July 2009-June 2010)**

COUNTRY: INDIA

PROJECT: Himachal Pradesh State Roads Project

WB Loan No.4860

SL No.	Package No.	Description of Upgradation Packages	Estimated Cost. Rs. in millions (US\$ in million)	Method of Procurement ICB/NCB	Design Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference applicable (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Net ionality	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(INR)
											Invitation (Date)	Opened On (Date)									
1	1/ICB	Mehatpur Una Mubarikpur Daulatpur H.P. Boundary Road Mehatpur-Una -Amb	1329.05 (29.21)	ICB	30-Jan-07	Prior Review	Yes	14-Feb-07	31-Jan-07	4-Apr-07	9-Apr-07	25-May-07	6-Jul-07	1264981211.00	16-Jul-07	6-Aug-07	PW-SRP/RIDC/HP/1/ICB	Longjian Roads & Bridge Pvt. Ltd., China/ Chinese	11	May-2010	63,249,061
R2																					
R3																					
R4																					
A					30-Jan-07			2-Apr-07	31-Jan-07	29-Mar-07	21-Mar-07	28-Jun-07	25-Jul-07		9-Aug-07	30-Apr-08					
2	2/ICB	Una Aghar Barsar Jahu Bhambla Mandi-upto Ner Chowk Road (Section Una-Una-Barsar)	818.38 (17.99)	ICB	30-Jan-07	Prior Review	Yes	14-Feb-07	31-Jan-07	4-Apr-07	9-Apr-07	25-May-07	6-Jul-07	989400670.00	16-Jul-07	6-Aug-07	PW-SRP/RIDC/HP/2/ICB	C&C Construction Pvt. Ltd./ Indian	12	1-Aug-10	47,474,100
R2																					
R3																					
R4																					
A					30-Jan-07			2-Apr-07	31-Jan-07	29-Mar-07	21-Mar-07	28-Jun-07	8-Oct-07		28-Nov-07	6-May-08					
3	3/ICB	Barsar-Jahu	866.95 (19.05)	ICB	30-Jan-07	Prior Review	Yes	14-Feb-07	31-Jan-07	4-Apr-07	9-Apr-07	26-May-07	7-Jul-07	1039381256.00	17-Jul-07	7-Aug-07	PW-SRP/RIDC/HP/3/ICB	C&C Construction Pvt. Ltd./ Indian		Nov-2010	59,642,418
R2																					
R3																					
R4																					
A					30-Jan-07			2-Apr-07	31-Jan-07	29-Mar-07	21-Mar-07	29-Jun-07	8-Oct-07		28-Nov-07	6-May-08					
4	5/ICB	Theog Kothkhai Hatkoti Rohroo Chirgaon Sandhasu Road Theog-Kothkhai-Rohru	1976.45 (43.44)	ICB	30-Jan-07	Prior Review	Yes	14-Feb-07	31-Jan-07	4-Apr-07	9-Apr-07	26-May-07	7-Jul-07	2282557719.00	17-Jul-07	7-Aug-07	PW-SRP/RIDC/HP/5/ICB	Longjian Roads & Bridge Pvt. Ltd., China/ Chinese	14	Feb-2011	114,127,886
R2																					
R3																					
R4																					
A					30-Jan-07			2-Apr-07	31-Jan-07	29-Mar-07	21-Mar-07	29-Jun-07	31-Aug-07		26-Oct-07	27-May-08					

PP: Target dates agreed as per Procurement Plan

R1,2,3: revision 1,2 etc.

A: actual dates

SL.No.	Package No.	Description of Upgradation Packages	Estimated Cost Rs. in millions (US\$ in million)	Method of Procurement ICB/NCB	Design/Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference applicable (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nat Ionality	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(NR)																																										
											Invitation (Date)	Opened On (Date)																																																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14(a)	14(b)	15	16	17	18	19	20	21																																										
PP	5	6/ICB	928.11 (20.40)	ICB	Jogindernagar Sarkaghat Ghumarwin Road	Prior Review	Yes	15-Jun-07	1-Jun-07	13-Jun-07	26-Jun-07	15-Aug-07	26-Sep-07		6-Oct-07	27-Oct-07	PW-SRP/RIDC/HP/6/ICB																																														
R2					Ghumarwin-Sarkaghat																	31-May-07																																									
R3																																																															
R4																																																															
R5																																																															
R6																																																															
A																																																															
PP																						Re-bidding			31-Jul-07	Prior Review	Yes	24-Feb-09	20-Jun-09	30-Jun-09	15-Jul-09	31-Aug-09	15-Oct-09		30-Oct-09	30-Nov-09					8-Jun-12																						
R1																																																															
R2																																																															
A																																																															
PP					6																	8/ICB	1062.02 (23.34)	ICB	Kumarhatti-Sarahan-Nahan (Dosarka) Road	Prior Review	Yes	15-Jun-07	1-Jun-07	13-Jun-07	26-Jun-07	15-Aug-07	26-Sep-07		6-Oct-07	27-Oct-07	PW-SRP/RIDC/HP/8/ICB	M/S Som Datt Builders Limited/India n																									
R2	Kumarhatti-Sarahan-Nahan (up to Rosin & Turpentine Factory)	31-May-07																																																													
R3																																																															
R4																																																															
R5																																																															
R6																																																															
R7																																																															
A																																																															
PP	7	4/NCB	274.21 (6.03)	NCB		Una Aghar Barsar Jahu Bhambta Mandi-upto Ner Chowk Road	Prior Review	NA	14-Feb-07	31-Jan-07	4-Apr-07	9-Apr-07	27-May-07	8-Jul-07	335032325.00	18-Jul-07	8-Aug-07	PW-SRP/RIDC/HP/4/NCB	M/S ANS Construction Limited/India n																																												
R2						Jahu-Kalkhar																																						30-Jan-07																			
R3																																																															
R4																																																															
A																																																															
A																																																															

PP: Target dates agreed as per Procurement Plan  
R1,2,3: revision 1,2 etc.  
A: actual dates

SL.No.	Package No.	Description of Upgradation Packages	Estimated Cost Rs. in millions (US\$ in million)	Method of Procurement ICB/NCB	Design/Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference applicable (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nat Ionality	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(INR)										
											Invitation (Date)	Opened On (Date)																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14(a)	14(b)	15	16	17	18	19	20	21										
<b>Re-invited Bids</b>																															
PP	8	7/ICB	Mubarakpur Dehra Ranital Kotla Road	462.19 (10.16)	ICB	1-Aug-07	Prior Review	Yes			16-Aug-07	2-Aug-07	14-Aug-07	27-Aug-07	16-Oct-07	27-Nov-07															
R2																															
R3																															
R4																															
R5																															
A																															
PP	8	7/ICB	Re-bidding	551.96 (12.13)	ICB	15-Sep-07	Prior Review	Yes			Jan-09	Jan-09	Feb-09	16-Feb-09	21-Apr-09	20-Jul-09															
R1																															
R2																															
R3																															
R4																															
A																															
PP	9	10/ICB	Bhawarna Lambagaon Jaisinghpur Road	410.48 (9.02)	ICB	1-Aug-07	Prior Review	Yes			16-Aug-07	2-Aug-07	14-Aug-07	27-Aug-07	16-Oct-07	27-Nov-07															
R2																															
R3																															
R4																															
R5																															
A																															
PP	9	10/ICB	Bhawarna- Lambagaon	502.81 (11.05)	ICB	15-Sep-07	Prior Review	Yes			Jan-09	Jan-09	Feb-09	16-Feb-09	21-Apr-09	20-Jul-09															
R1																															
R2																															
R3																															
R4																															
A																															
PP	10	9/NCB	Shahpur Sihunta Chowari Jot Chamba Bhamour Road	320.86 (7.05)	NCB	1-Aug-07	Prior Review	NA			16-Aug-07	2-Aug-07	14-Aug-07	27-Aug-07	16-Oct-07	27-Nov-07															
R2																															
R3																															
R4																															
R5																															
A																															
PP	10	9/NCB	Draman-Sihunta	376.53 (8.28)	NCB	15-Sep-07	Prior Review	NA			Jan-09	Jan-09	Feb-09	16-Feb-09	18-Apr-09	20-Jun-09															
R1																															
R2																															
R3																															
R4																															
A																															

PP: Target dates agreed as per Procurement Plan

R1,2,3: revision 1,2 etc.

A: actual dates