

Procurement Plan for Periodic Maintenance of Roads Under State Roads Project (Tranche-II) (July 2009-June 2010)

COUNTRY: INDIA

PROJECT: Himachal Pradesh State Road Project

WB Loan No.4860

1	2	3	4	5	6	7	8	9	10	11	12	Bids		15(a)	15(b)	16	17	18	19	20	21	22
												13	14									
SL No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Invitation (Date)	Opened On (Date)	Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nation ally	WBR NO.	Date of Completion of Contract	Expenditure incurred to date (MR in million)
Central Zone Mandi																						
PP	1	**Kullu-Manali Left bank Road: Section Ramshilla To Naggar (Km. 0/0 to 4/475 & Km 10/0 to 18/025)	12.44	17.911(0.40)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	22.372	N/A for Post Review	31-Jul-08	HP-MDR-29-109	M/s Gors Construction Pvt. Ltd.		31-Jul-09	4.91
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08	24-Apr-08	1-Jul-08	1-Aug-08	22-Oct-08								
PP	2	Kullu-Manali Left bank Road: Section Naggar To Manali	20.875	30.463(0.67)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08		1-Jul-08	38.345	N/A for Post Review	31-Jul-08	HP-MDR-29-110	M/s Gors Construction Pvt. Ltd.		31-Jul-09	2.90
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08		1-Jul-08	1-Aug-08	22-Oct-08								
PP	3	**Hamirpur to Maranda Road: Section Hamirpur To Sujampur ***	24.72	1.21/55.189	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	66.270	N/A for Post Review	31-Jul-08	HP-SH-39-111	M/s ANS Construction, New Delhi		31-Jul-09	
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08	24-Apr-08	12-Apr-08	31-May-08	1-Jan-09								
PP	4	Mandi to Bajaura Road: Section Katindi To Bajaura	11.1	15.376(0.34)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08		1-Jul-08	16.992	N/A for Post Review	31-Jul-08	HP-MDR-23-112	M/s B.Rattan & Company		July-09	
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08		1-Jul-08	1-Aug-08	29-Dec-08								
PP	5	Mandi to Bajaura Road: Section Mandi To Katindi	13	19.526(0.43)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	20.09	N/A for Post Review	31-Jul-08	HP-MDR-23-113	Sh.Dinesh Kumar Sharma		31-Jul-09	
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08												
PP	6	Sainj Jalori Aut Road : Section Aut To Jalori Km 64/00 to 70/00 and 77/00 to 82/00	11	11.776(0.26)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08		1-Jul-08	13.499	N/A for Post Review	31-Jul-08	HP-SH-11-114	M/s B.Rattan & Company		July-09	
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08		1-Jul-08	1-Aug-08	20-Jan-09								
PP	7	Dadour to Gohar Road: Portion Dadour to Piplu Km175/000 to 185/600 of SH-13 (Shimla Tattapani Mandi Road)	10.6	13.555(0.30)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08								
R1																						
R2																						
A						31-Dec-07			31-Jan-08	10-Apr-08		12-Apr-08	31-May-08									
PP		Re-Bid																				
R1																						
A												6-Mar-09										19-Jun-10

SL.No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nationality	WBRR NO.	Date of Completion of Contract	Expenditure incurred to date(INR in Million)															
												Invitation (Date)	Opened On (Date)																								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15(a)	15(b)	16	17	18	19	20	21	22															
PP	8	Dadour to Gohar Road: Portion Piplu to Chail Chowk Km.171/600 to 175/000 of SH-13 (Shimla Tattapani Mandi Road. and Portion Chail Chowk to Gohar Km 0/0 to 6/00 of MDR -25 (Chail Chowk- Gohar – Pandoh Road) Re-Bid	9.4	10.477(0.23)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08		1-Jul-08		N/A for Post Review	31-Jul-08	HP-MDR-25-116			July-09																
R1																																					
R2																																					
A																																					
PP																																					
R1																																					
A																																					
PP	9	Barsar to Shahtalai Road***	11.27	22.418(0.50)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08		N/A for Post Review	31-Jul-08	HP-MDR-37-117			31-Jul-09																
R1																																					
R2																																					
A																																					
PP																																					
R1																																					
R2																																					
A																																					
PP	10	**Swarghat Naina Devi Road	18	34.675(0.76)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08		1-Jul-08	34.085	N/A for Post Review	31-Jul-08	HP-MDR-31-118	Mr.Ravinder Kumar		31-Jul-09																
R1																																					
R2																																					
A																																					
PP																																					
R1																																					
R2																																					
A																																					
PP	11	Bajinath Ladbarhol Kandapattan Road Km. 25/00 to 46/00	21	32.34(0.71)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	34.793	N/A for Post Review	31-Jul-08	HP-MDR-43-119	M/s Sharma Builder		31-Jul-09																
R1																																					
R2																																					
A																																					
PP																																					

PP.Target dates agreed as per Procurement Plan R1,2,3: revision 1,2 etc. A: actual dates	***Procurement process delayed due to court case	** Though prior review limit is more than the equivalent of US\$ 3,000, 000 (say Rs 13.5 crore), yet the DPR & Bid Documents for this package were sent to the Bank for prior review	*** Though the prior review has been done for DPR & Bid Document ,yet post review is also required since the project is less than the prescribed limits for the prior review i.e. equivalent of US\$ 3,000, 000 (say Rs 13.5 crore),
--	--	--	--

1	2	3	4	5	6	7	8	9	10	11	12	Bids		15(a)	15(b)	16	17	18	19	20	21	22																						
												13	14																															
SL.No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Invitation (Date)	Opened On (Date)	Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/National ally	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(INR in Million)																						
Re-invited Bids																																												
South Zone Shimla																																												
PP	12	**Kufri to Kandaghat Road; Section Chail To Kandaghat	32.2	35.091(0.70)	NCB	31-Dec-07	Post Review	N/A		31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	N/A for Post Review	N/A for Post Review	HP-MDR-08-212	M/s P.K. Construction			July-08																						
R1																						1-Oct-08																						
R2																																												
A																																												
PP																						Re-Bidding					31-Dec-07																	
R1																																												
R2																																												
A																																												
PP	13	Kufri to Kandaghat Road; Section Kufri To Chail	25	41.917(0.92)	NCB	Dec-07	Post Review	N/A		31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	N/A for Post Review	N/A for Post Review	HP-MDR-08-213	M/s P.K. Construction			July-08																						
R1																																												
R2																																												
A																																												
PP																						Re-Bidding					Dec-07																	
R1																																												
R2																																												
A																																												
PP	14	**Shalaghat to Barotiwala Road; Section Gambarpul To Barotiwala	48.1	55.059(1.21)	NCB	Dec-07	***Post Review	N/A		31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	N/A for Post Review	N/A for Post Review	HP-SH-9-214	M/s Rajendra & Co.			July-08																						
R1																																												
R2																																												
A																																												
PP																						Re-Bidding					Dec-07																	
R1																																												
R2																																												
A																																												
PP	15	**Dhali to Tattapani Road; Section Naldehra to Tattapani	32	16.94(0.37)	NCB	Dec-07	***Post Review	N/A		31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	N/A for Post Review	N/A for Post Review	HP-SH-13-215	M/s P.K. Construction			July-08																						
R1																																												
R2																																												
A																																												
PP																						Re-Bidding					Dec-07																	
R1																																												
R2																																												
A																																												

SL No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nationality	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(INR in Million)													
												Invitation (Date)	Opened On (Date)																						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15(a)	15(b)	16	17	18	19	20	21	22													
PP	16	Dhalli to Tattapani Road: Section Dhalli to Naldehra	15	35.582(0.78)	NCB	Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	39.505	N/A for Post Review	July-08	HP-SH-13-216	M/s P.K. Construction		July-09														
R1																																			
R2																																			
A																																			
PP			Re-Bidding																																
R1																																			
R2																																			
A																																			
PP		17	**Dharampur to Kasauli Road	11	21.165(0.47)	NCB	Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	23.278	N/A for Post Review	July-08	HP-MDR-10-217	M/s Rajendra & Co.		July-09													
R1																																			
R2																																			
A																																			
PP			Re-Bidding																																
R1																																			
R2																																			
A																																			

PP: Target dates agreed as per Procurement Plan
R1,2,3: revision 1,2 etc.
A: actual dates

** Though prior review limit is more than the equivalent of US\$ 3,000, 000 (say Rs 13.5 crore), yet the DPR & Bid Documents for this package were sent to the Bank for prior review

*** Though the prior review has been done for DPR & Bid Document ,yet post review is also required since the project is less than the prescribed limits for the prior review i.e. equivalent of US\$ 3,000, 000 (say Rs 13.5 crore),

1	2	3	4	5	6	7	8	9	10	11	12	Bids		15(a)	15(b)	16	17	18	19	20	21	22											
												13	14																				
SL.No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Invitation (Date)	Opened On (Date)	Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nationality	WBRR NO.	Date of Completion of Contract	Expenditure incurred to date(INR in Million)											
North Zone Dharamshala																																	
PP	18	Draman to Chowari Road: Section Sihunta To Chowari Road	30.00	24.979(0.55)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	24.656		July-08	HP-SH-43-311	M/sR.K. Mahajan		July-09												
R1																																	
R2																																	
A																																	
PP	19	**Jwalamukhi – Dehra Raja Ka Talab Road: Ghera (Sakri) to Raja Ka Talab Km 39/180 to 79/600	39.82	54.37(1.19)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	53.775		July-08	HP-SH-22-312	M/sR.K. Mahajan		July-09												
R1																																	
R2																																	
A																																	
PP	20	Dharamshala Dadh Palampur Holta Chadhiar Sandhol Road (Section Dadh Chowk to Palampur) (Km 15/0 to 24/0)	9.00	26.281(0.58)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	24.486		July-08	HP-SH-17-313[A]	M/s Singla Construction		July-09												
R1																																	
R2																																	
A																																	
PP	20	Dharamshala Dadh Palampur Holta Chadhiar Sandhol Road (Section Dadh Chowk to Palampur) (Km 24/0 to 33/0)	9.00	23.32(0.51)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	22.536		July-08	HP-SH-17-313[B]	M/s Kamla Enterprises		July-09												
R1																																	
R2																																	
R3																																	
A																																	
PP	21	Damtal to Khatiar Road: Section Badukhar to Khatiar	31.00	29.001(0.64)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	25.645		July-08	HP-MDR-42-314	M/s V.S.Saini		July-09												
R1																																	
R2																																	
A																																	
PP	22	**Damtal to Khatiar Road: Section Damtal to Badukhar	21.00	25.78(0.57)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	22.441		July-08	HP-MDR-42-315	S. Chanan Kumar		July-09												
R1																																	
R2																																	
A																																	
PP	23	Lahru To Tunnhatti Road:	18.99	28.979(0.63)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	28.003		July-08	HP-SH-28-316	M/s R.K. Mahajan		July-09												
R1																																	
R2																																	
A																																	

	SL No.	Package No.	Description of Upgradation Packages	Total length (in kms)	Estimated Cost Rs. in millions (US\$ in Million)	Method of Procurement	Design/ Investigation completed (date)	Prior Review/Post Review	Whether Margin of Domestic Preference (Yes/No)	Estimate prepared & Sanctioned (date & value)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)	Bids		Contract Award decided (Date)	Contract Value in INR Million	Bank's No Objection to Contract Award (Date)	Contract Signed (Date)	Contract No.	Name of Contractor/Nationality	WBR NO.	Date of Completion of Contract	Expenditure incurred to date(INR in Million)													
													Invitation (Date)	Opened On (Date)																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15(a)	15(b)	16	17	18	19	20	21	22													
PP	24	HP-MDR-49-317	Banikhet to Dalhousie Road	6.40	15.123(0.33)	NCB	31-Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	14.876		July-08	HP-MDR-49-317	Mr.Kamal Kumar		July-09														
R1																																				
R2																																				
A																																				
PP	25	HP-MDR-46-318	**Kaloha to Nehranpukhar Road	11.20	11.478(0.25)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	12.052		July-08	HP-MDR-46-318	Mr.Navneet Sharma		July-09														
R1																																				
R2																																				
A																																				
PP	26	HP-SH-39-319	Hamirpur to Maranda Road: Section Bhawarna to Maranda (L=4.220km)	4.22	12.77(0.28)	NCB	Dec-07	Post Review	N/A	31-Jan-08	28-Feb-08	N/A for Post Review	Apr-08	Apr-08	1-Jul-08	11.538		July-08	HP-SH-39-319	M/s Kamal Enterprises		July-09														
R1																																				
R2																																				
A																																				
PP	27	HP-SH-39-320	**Hamirpur to Maranda Road: Section Alampur to Sujjanpur	8.11	24.828(0.55)	NCB	31-Dec-07	***Post Review	N/A	31-Jan-08	28-Feb-08	31-Mar-08	Apr-08	Apr-08	1-Jul-08	23.605		July-08	HP-SH-39-320	M/s Kamal Enterprises		July-09														
R1																																				
R2																																				
A																																				

PP: Target dates agreed as per Procurement Plan
R1,2,3: revision 1,2 etc.
A: actual dates

** Though prior review limit is more than the equivalent of US\$ 3,000, 000 (say Rs 13.5 crore), yet the DPR & Bid Documents for this package were sent to the Bank for prior review

*** Though the prior review has been done for DPR & Bid Document ,yet post review is also required since the project is less than the prescribed limits for the prior review i.e. equivalent of US\$ 3,000, 000 (say Rs 13.5 crore),